

SUBJECT: ACCEPTANCE OF PROJECT – MAIN STREET REPAIR PROJECT (N. MAIN STREET ADJACENT TO PORTER SLOUGH & S. MAIN STREET AT STATE ROUTE 190)

SOURCE: Public Works Department - Engineering Division

COMMENT: Serna Construction has completed the Main Street Repair Project per plans and specifications. The project consisted of the repair of the subsidence on N. Main Street adjacent to the Porter Slough box culvert and the repair of street damage along S. Main Street due to a water main break and complete pavement patching on S. Main Street for future micro-surfacing.

Staff carefully tracks construction costs of all Capital Improvements Projects and reports project construction expenditures when the project is accepted by the City Council. On October 15, 2013, City Council authorized expenditure of \$121,030.56 for construction, construction management and quality control services for the Main Street Repair Project. The following itemizes the construction-related costs in two categories: 1) the construction contract, and 2) a combination of construction management and quality control.

- 1) Final construction cost is \$101,406.80.
- 2) Construction management and quality control costs are \$6,669.77.

Total project construction costs equate to \$108,076.57, which is less than the \$121,030.56 overall budget approved by Council at the time of award. Funding for the Main Street Repair Project was approved in the 2013/2014 Annual Budget. Local Transportation Funds (LTF) and Central Valley Independent Network permit fee fines appropriated by City Council at the September 3, 2013 meeting are the funding sources.

Serna Construction requests that the City accept the project as complete. Staff reviewed the work and found it acceptable.

RECOMMENDATION: That City Council:


1. Accept the project as complete;
2. Authorize the filing of the Notice of Completion; and
3. Authorize the release of the 5% retention thirty-five (35) days after recordation, provided no stop notices have been filed.

ATTACHMENT: Locator Map


P:\pubworks\General\Council\Acceptance of Project - Main Street Repair Project - 2014 -05-06.doc

Dir BB Appropriated/Funded MB CM J


Item No. 9




N. MAIN STREET REPAIR



S. MAIN STREET REPAIR



S. MAIN STREET PATCHING



North

CITY OF PORTERVILLE
ENGINEERING DIVISION
291 NORTH MAIN STREET
PORTERVILLE, CA. 93257
(559) 782-7462

Main Street Repair Project